

Certificate of Compliance for Hydrostatic Test

Customer:

Site:

Attn:

Job No:

Description:

Drawing No:

Material:

Finish:

Qty:

P.O. No:

Date:

Serial No:

Procedure:

1. - Cap all outlets and fill unit with water.
2. - Connect pressure test gauge on unit.
3. - Attach air line to gauge port.
4. - Pressurize the unit to 90 psi. and lock valve on air line.
5. - Test unit under 90 psi. for a minimum of 15 minutes.

PASS: **The unit passed pressure test at 90 psi. for 15 min.**

FAIL: **The unit failed pressure test at 90 psi. for 15 min.**

Time:

Date:

We hereby certify that the information disclosed in this certificate is true and correct procedure listed above in accordance with Fluid Line Technology Corporation.

Authorized representative: